

Dam: Gross Dam Raise

Country USA

River South Boulder Creek

39°56'53.42"N 105°21'29.10"W

39.948174 -105.358086

Owner/Client Denver Water

Designer/Engineer Stantec/AECOM JV

Contractor Kiewit/Barnard JV

Purpose (code) W

Site start 01.04.2022

RCC start 01.04.2024

RCC completion 01.11.2025

Site completion 30.12.2026

Height (m) 144

Length (m) 610

Volume of RCC (m<sup>3</sup>x10<sup>3</sup>) 568

Total volume (m<sup>3</sup>x10<sup>3</sup>) Unknown

Reservoir capacity (m<sup>3</sup>x10<sup>6</sup>) 147

Upstream slope Unknown

Forming of upstream face (code) Unknown

Downstream slope Unknown

Forming of downstream face (code) Unknown

Spillway slope Unknown

Forming of spillway face (code) Unknown

Depth of layers (mm) 300

Depth of lifts (mm) 300

Cement content (kg/m<sup>3</sup>) Unknown

Pozzolan content (kg/m<sup>3</sup>) Unknown

Code for pozzolan Unknown

RCCDAM Unique Serial No. RCCDAM1297

### Under Construction



RCCDAM1297UC

### Google Earth



RCCDAM1297GE

# Guide to Abbreviations

## Purpose

- E Environmental
- F Flood control
- G Groundwater recharge
- H Flood control
- I Irrigation
- N Navigation
- P Pollution control
- R Recreation
- W Water supply

## Facing method

- (1) Traditional concrete against formwork
- (2) Traditional concrete against formwork with external geomembrane
- (3) RCC against formwork
- (4) RCC against formwork with external geomembrane
- (5) Traditional concrete against precast concrete panels
- (6) Traditional concrete against precast concrete panels with geomembrane
- (7) RCC against precast concrete panels
- (8) RCC against precast concrete panels with geomembrane
- (9) RCC against precast concrete panels with hot poured membrane
- (10) RCC against precast concrete blocks
- (11) Reinforced conventional concrete cast before RCC placement
- (12) Reinforced conventional concrete cast after RCC placement
- (13) Reinforced concrete cast against precast units or slip-formed facing elements
- (14) Slip-formed/extruded facing elements
- (15) RCC supported by fill shoulders
- (16) Mechanically compacted unformed face of RCC
- (17) Unformed face of RCC
  - ' GEVR/GE-RCC
  - \* Stepped face

## Pozzolans

- (-) No Pozzolan Used
- (C) High-lime flyash (ASTM Class C)
- (F) Low-lime flyash (ASTM Class F)
- (M) Milled sand
- (N) Natural pozzolan (ASTM Class N)
- (R) ROLAC (mixture of flyash and slag with or without limestone fines)
- (S) Ground-granulated blast-furnace slag
- (L) Mixture of GGBFS and limestone fines