

Dam: Huilong PSS - Upper dam

Country: China

River: Huilonggou

DMS Co-ordinates: Unknown

DD Co-ordinates: Unknown

Owner/Client: Henan Electric Power Corporation

Designer/Engineer: Yellow River Water Resources Committee, Investigation and Design Institute of Water Resources and Hydropower

Contractor: Anneng Construction Ltd.

Purpose (code): H

Site start: 01.06.2001

RCC start: 01.11.2002

RCC completion: 30.11.2003

Site completion: 31.12.2005

Height (m): 54

Length (m): 208

Volume of RCC ( $m^3 \times 10^3$ ): 73

Total volume ( $m^3 \times 10^3$ ): 76

Reservoir capacity ( $m^3 \times 10^6$ ): 1

Upstream slope: V

Forming of upstream face (code): (3')

Downstream slope: 0.75

Forming of downstream face (code): (3')

Spillway slope: none

Forming of spillway face (code): Unknown

Depth of layers (mm): 300

Depth of lifts (mm): 300

Cement content ( $kg/m^3$ ): Unknown

Pozzolan content ( $kg/m^3$ ): Unknown

Code for pozzolan: (F)

RCCDAM Unique Serial No.: RCCDAM0300

## Under Construction



RCCDAM0300UC

## Completed Dam



RCCDAM0300CD

# Guide to Abbreviations

## Purpose

- E Environmental
- F Flood control
- G Groundwater recharge
- H Flood control
- I Irrigation
- N Navigation
- P Pollution control
- R Recreation
- W Water supply

## Facing method

- (1) Traditional concrete against formwork
- (2) Traditional concrete against formwork with external geomembrane
- (3) RCC against formwork
- (4) RCC against formwork with external geomembrane
- (5) Traditional concrete against precast concrete panels
- (6) Traditional concrete against precast concrete panels with geomembrane
- (7) RCC against precast concrete panels
- (8) RCC against precast concrete panels with geomembrane
- (9) RCC against precast concrete panels with hot poured membrane
- (10) RCC against precast concrete blocks
- (11) Reinforced conventional concrete cast before RCC placement
- (12) Reinforced conventional concrete cast after RCC placement
- (13) Reinforced concrete cast against precast units or slip-formed facing elements
- (14) Slip-formed/extruded facing elements
- (15) RCC supported by fill shoulders
- (16) Mechanically compacted unformed face of RCC
- (17) Unformed face of RCC
  - ' GEVR/GE-RCC
  - \* Stepped face

## Pozzolans

- (-) No Pozzolan Used
- (C) High-lime flyash (ASTM Class C)
- (F) Low-lime flyash (ASTM Class F)
- (M) Milled sand
- (N) Natural pozzolan (ASTM Class N)
- (R) ROLAC (mixture of flyash and slag with or without limestone fines)
- (S) Ground-granulated blast-furnace slag
- (L) Mixture of GGBFS and limestone fines