

Dam: Shaqian

Country China

River Furong

28°33'30.71"N 107 °29'47.85"E

28.558531 107.496628

Owner/Client HydroChina Co.

Designer/Engineer Guiyang Hydropower Investigation and Design Institute

Contractor 9th Construction Bureau

Purpose (code) F H

Site start 01.10.2011

RCC start 01.01.2012

RCC completion 31.12.2013

Site completion 31.12.2013

Height (m) 59

Length (m) Unknown

Volume of RCC (m<sup>3</sup>x10<sup>3</sup>) Unknown

Total volume (m<sup>3</sup>x10<sup>3</sup>) Unknown

Reservoir capacity (m<sup>3</sup>x10<sup>6</sup>) 57

Upstream slope Unknown

Forming of upstream face (code) Unknown

Downstream slope Unknown

Forming of downstream face (code) Unknown

Spillway slope Unknown

Forming of spillway face (code) Unknown

Depth of layers (mm) Unknown

Depth of lifts (mm) Unknown

Cement content (kg/m<sup>3</sup>) Unknown

Pozzolan content (kg/m<sup>3</sup>) Unknown

Code for pozzolan Unknown

RCCDAM Unique Serial No. RCCDAM0594

## Under Construction



RCCDAM0594UC

## Completed Dam



RCCDAM0594CD

## Google Earth



RCCDAM0594GE

# Guide to Abbreviations

## Purpose

- E Environmental
- F Flood control
- G Groundwater recharge
- H Flood control
- I Irrigation
- N Navigation
- P Pollution control
- R Recreation
- W Water supply

## Facing method

- (1) Traditional concrete against formwork
- (2) Traditional concrete against formwork with external geomembrane
- (3) RCC against formwork
- (4) RCC against formwork with external geomembrane
- (5) Traditional concrete against precast concrete panels
- (6) Traditional concrete against precast concrete panels with geomembrane
- (7) RCC against precast concrete panels
- (8) RCC against precast concrete panels with geomembrane
- (9) RCC against precast concrete panels with hot poured membrane
- (10) RCC against precast concrete blocks
- (11) Reinforced conventional concrete cast before RCC placement
- (12) Reinforced conventional concrete cast after RCC placement
- (13) Reinforced concrete cast against precast units or slip-formed facing elements
- (14) Slip-formed/extruded facing elements
- (15) RCC supported by fill shoulders
- (16) Mechanically compacted unformed face of RCC
- (17) Unformed face of RCC
  - ' GEVR/GE-RCC
  - \* Stepped face

## Pozzolans

- (-) No Pozzolan Used
- (C) High-lime flyash (ASTM Class C)
- (F) Low-lime flyash (ASTM Class F)
- (M) Milled sand
- (N) Natural pozzolan (ASTM Class N)
- (R) ROLAC (mixture of flyash and slag with or without limestone fines)
- (S) Ground-granulated blast-furnace slag
- (L) Mixture of GGBFS and limestone fines